

21st September 1955

APPENDIX V.

[Vide answer to unstarred question No. 448 asked by Sri A. Senapathy Gounder at the meeting of the Legislative Assembly held on 21st September 1955, page 17 supra.]

Statement I.

		Kangayam block.		Tiruppur block.	
		1953-54 (from October 1953).	1954-55.	1953-54. (from October 1955).	1954-55.
		RS.	RS.	RS.	RS.
Personnel	According to sanctioned scale.		36,106	According to sanctioned scale.	42,430
Contingencies		3,000	10,301	3,000	9,091
Local Works (Village Communications, Rural Water supply, Public Health, Sanitation and Miscellaneous).		29,840	54,589	29,840	74,604
Social Education		7,000	7,000	7,000	7,051
Grants-in-aid		2,450	10,000	2,450	10,000
Loans—					
Short-term credit facilities.		2,000	1,60,000	2,000	1,35,000
Minor Irrigation			54,500		50,000

Statement II.

		Kangayam block.			Tiruppur block.		
		1953-54.			1954-55.		
		RS.	A.	P.	RS.	A.	P.
Personnel		15,781	14	0	35,711	12	0
Contingencies		1,000	4	3	9,629	9	9
Local Works—							
Village Communications.		3,863	13	0	54,495	0	0
Rural Water-supply.		5,435	0	0	9,358	8	0
Public Health							
Sanitation					3,844	0	0
Miscellaneous		2,542	0	0	1,960	13	0
Social Education ..		7,300	0	0	7,000	0	0
Grants-in-aid		1,822	0	0	10,000	0	0
Loans—							
Short-term credit facilities.		2,000	0	0	1,61,120	0	0
Minor Irrigation ..					54,500	0	0
Rural Water-supply—							
Local Development Scheme.					20,190	0	0
Co-operative Scheme.					28,241	0	0

Statement III.

		Kangayam block.			Tiruppur block.		
		1953-54 (from October 1953).			1954-55.		
		RS.	A.	P.	RS.	A.	P.
Pay and allowances of personnel		15,781	14	0	35,711	12	0

21st September 1955]

Statement IV-A.

Statement showing the places where works started in the National Extension Service Block, Kangayam.

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3) RS.	(4) RS.	(5)
<i>Village Communication.</i>				
1	Converting the itteri into earthen road from Sathipalayam to Thambikal Iyankoil—4 furlongs.	490	269	Work completed.
2	Converting the itteri into earthen road from Coimbatore-Tiruchirappalli road to Alapithagoundanpudur—3½ furlongs.	480	..	Work pending.
3	Converting the itteri into earthen road from mile 30/2, Dharapuram-Tiruppur road to Pappureddipalayam—5 furlongs.	800	491	Completed.
4	Converting the itteri into earthen road from Kadiyur to Basurampalayam—3 furlongs.	460	172	Do.
5	Converting the itteri into earthen road from mile 83/3 of Karur road to Akilandapuram—4 furlongs.	730	358	Work in progress.
6	Converting the itteri into earthen road from Ganapathipalayam road to Nachipalayam.	2,600	170	Do.
7	Converting the itteri into earthen road from Karattupalayam to Agalarapalayam.	2,600	..	Do.
8	Converting the itteri into earthen road from mile 28/6 of Gobichettipalayam-Dharapuram road to Kandampalayam.	6,100	430	Do.
9	Converting the itteri into earthen road from mile 28/0 of Karattupalayam to Kadiyuramvalasu.	1,100	..	Do.
10	Converting the itteri into earthen road from mile 2/0 of Peruntholuvu road to Kandiarkoil.	3,350	..	Do.
11	Converting the itteri into earthen road from Koduvai to Katur—4 miles 6 furlongs.	9,000	1,077	Do.
12	Converting the itteri into earthen road from mile 16/1 of Dharapuram-Tiruppur road to Olapalayam via, Iyampalayam—2 miles 1 furlong.	4,000	618	Do.
13	Converting the itteri into earthen road from mile 5/5 at Kattalakattupudur to Basuvanpalayam—1 mile 2 furlongs.	2,560	..	Do.
14	Converting the itteri into earthen road from Dharapuram road to Sedampudur—1 mile 5 furlongs.	3,400	1,042	Do.
15	Converting the itteri into earthen road from Andipalayam-Muliampoondi road to Kumarapalayam—1 mile 6 furlongs.	3,400	..	Do.
16	Converting the itteri into earthen road from Koilmattuvalasu to Kari- valasu—3 miles.	6,000	..	Do.

[21st September 1955]

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3)	(4)	(5)
	RS.	RS.		
<i>Village Communication—cont.</i>				
17	Converting the itteri into earthen road from Koilmattuvalasu to Chinnamuliampoondi—3 furlongs.	600	..	Work in progress.
18	Converting the itteri into earthen road from Jallimattuvalasu to Chinnamulianpoondi—3 furlongs.	600	..	Do.
19	Converting the itteri into an earthen road from mile 10/4 of Dharapuram road to Kangayampalayam—2 miles 1 furlong.	4,200	700	Do.
20	Converting the itteri into an earthen road from Sivanmalai to Chennai-malaigoundanvalasu.	6,100	570	Work completed.
21	Metalling the earthen road from mile 10/5 of Dharapuram-Vellakoil road to Nagamanaickenpatti.	1,400	704	Work in progress.
22	Metalling the earthen road from mile 5/5 of Palladam-Dharapuram road to Polgalur—4 miles 4 furlongs.	9,000	3,085	Do.
23	Metalling the earthen road from mile 107/2 of Tiruchirappalli-Coimbatore road to Palladam-Tiruppur road.	5,700	1,090	Do.
24	Forming an earthen road from Alagumalai to Krishnapuram—2 miles.	4,000	..	Do.
25	Forming an earthen road from Krishnapuram to mile 22/2, Tiruppur-Dharapuram road—1 mile.	2,000	..	Do.
26	Converting the itteri into an earthen road from mile 17/5 of Dharapuram-Tiruppur road to Karandampudur—3 furlongs.	600	..	Do.
27	Converting the itteri into an earthen road from mile 17/1 of Dharapuram-Tiruppur road to Sengattupalayam.	600	..	Do.
28	Converting the itteri into an earthen road from Olapayam—1 mile.	2,000	..	Do.
29	Converting the itteri into an earthen road from Illuppakener to Karur road.	3,600	..	Do.
30	Converting the itteri into an earthen road from Eluppakinar to Vellappannaickanvalasu.	1,500	700	Do.
31	Converting the itteri into an earthen road from Kambaliampatti to Vit-tamapalayam.	740	..	Do.
32	Converting the itteri into an earthen road from Poravipalayam to Vellampalayam.	740	..	Do.
33	Converting the itteri into an earthen road from mile 4/1 Kamboliampatti road to Kavandampudur.	1,750	..	Do.
34	Converting the itteri into an earthen road from Sukkattipalayam to Hanumathapuram.	1,680	..	Do.
35	Converting the itteri into an earthen road from Kavandampudur-Kumalingh road to Vilampalayam road.	1,100	..	Do.

21st September 1955]

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3)	(4)	(5)
		RS.	RS.	
<i>Village Communication—cont.</i>				
36	Converting the itteri into an earthen road from Theethampalayam to, Thorattupatti road via Velliampalayam.	3,000	..	Work in progress.
<i>Central Road Works.</i>				
37	Forming an earthen road from Vella-koil to Ganapathipalayam.	6,800	3,224	Work [in progress.
38	Forming an earthen road from Karatupalayam to Oddapalayam via Hanikulimadu.	8,500	450	Do.
39	Forming an earthen road from Kanadipalayam to Hanumanthapuram.	6,300	1,658	Do.
40	Forming an earthen road from Alam-badi to Varapalayam.	1,800	973	Do.
41	Forming an earthen road from Alam-badi to Varadapagoundanpudur.	3,100	1,703	Do.
42	Forming an earthen road from Andipalayam-Muliampoondi.	7,000	2,427	Do.
<i>Rural Water-supply.</i>				
43	Sinking a well at Reddivalasu ..	2,700	1,216	Completed.
44	Sinking a well for the Harijans at Kamakshipuram.	2,100	107	Work in progress.
45	Sinking a public well at Anikalimadu.	1,900	1,093	Do.
46	Sinking a public well at Alapithagoundanpudur.	2,400	839	Do.
47	Constructing parapet and platform to the public well at Muthunaickanvalasu.	1,200	737	Completed.
48	Constructing parapet and platform to the Harijans well at Velappanaickanvalasu.	2,000	1,205	Do.
49	Deepening the public well at Podiyur.	1,400	500	Do.
50	Deepening the public well at Semmandampalayam.	500	359	Do.
51	Repairs to the Harijan well at Sambavalasu.	460	240	Do.
<i>Public Health.</i>				
52	Constructing an isolation shed at Aghalarapalayam.	4,000	..	Work in progress.
<i>Sanitation.</i>				
53	Constructing bath room for the Harijans at Senathipalayam.	300	230	Completed.
54	Constructing bath room for the Harijans at Kathaganni.	300	..	Do.
55	Constructing bath room for the Harijans at Ganapathipalayam.	300	230	Do.
56	Constructing bath room for the Harijans at Ganapathipalayam.	300	230	Do.
57	Constructing bath room for the Harijans at Ramakarampalayam.	300	217	Do.
58	Constructing bath room for the Harijans at Kallakattuvalasu.	300	230	Do.
59	Constructing bath room for the Harijans at Theethampalayam.	300	229	Do.

[21st September 1955]

Serial num- ber.	Name of work.	Estimated cost.	Expendi- ture up to 31st March 1955.	Remarks.
(1)	(2)	(3)	(4)	(5)
		RS.	RS.	
<i>Sanitation—cont.</i>				
60	Constructing bath room for the Harijans at Kodivai.	300	230	Work in progress.
61	Constructing bath room for the Harijans at Moorthireddipalayam.	300	230	Do.
62	Constructing bath room for the Harijans at Alagoundanvalasu.	300	..	Do.
63	Constructing bath room for the Harijans at Padiyur.	300	..	Do.
64	Constructing bath room for the Harijans at Veerasolapuram.	300	..	Do.
65	Constructing bath room for the Harijans at Sorankenathipalayam.	300	187	Completed.
66	Constructing bath room for the Harijans at Agalarapalayam.	300	..	Do.
67	Constructing bath room for the Harijans at Poraporappi.	300	..	Do.
68	Constructing bath room for the Harijans at Kanadiapalayam.	300	..	Do.
69	Constructing bath room for the Harijans at Kathaganni.	300	..	Do.
70	Constructing latrines for the Harijans at Sembavalasu.	330	222	Do.
71	Constructing latrines for the Harijans at Agalarapalayam.	330	230	Do.
72	Constructing latrines for the Harijans at Kathaganni.	330	230	Do.
<i>Miscellaneous.</i>				
73	Constructing a platform for the Harijans at Sembavalasu.	580	327	Completed.
74	Constructing a box culvert for the Harijans platform at Medavelagam road.	320	226	Do.
75	Constructing a platform for the Harijans at Pothiapalayam road.	520	..	Work in progress.
76	Constructing a platform for the Harijans at Varaddappanpalayam road.	600	..	Do.
<i>Local Development Well Works.</i>				
77	Sinking a public well at Kanadiapalayam.	1,600	469	Work in progress.
78	Sinking a public well at Pappavalasu.	1,600	189	Do.
79	Sinking a public well at Kadaiyurnanvalasu.	1,800	199	Do.
80	Sinking a public well at Kumarpalayam.	1,900	..	Do.
81	Sinking a public well at Nallipalayam.	2,000	305	Do.
82	Sinking a public well at Velagoundanpalayam.	1,700	..	Do.
83	Sinking a public well at Subramangoundanvalasu.	2,000	..	Do.
84	Sinking a public well at Sengalipalayam.	1,900	222	Do.
85	Deepening the Harijan well at Kattupalayam.	750	224	Completed.

21st September 1955]

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3) RS.	(4) RS.	(5)
<i>Local Development Well Works—cont.</i>				
86	Deepening the Harijan well at Sivagiripudur.	725	..	Work in progress.
87	Deepening the Harijan well at Moorthireddipalayam.	..	425	Do.
88	Sinking a public well at Karattupalayam.	2,000	269	Do.
89	Sinking a public well at Kumbampalayam.	1,900	..	Do.
90	Deepening the well at Ramakarampalayam.	1,225	183	Completed.
91	Deepening the well at Karattupalayam.	450	269	Do.
92	Deepening the public well at Thambareddipalayam.	440	601	Work in progress.
93	Deepening the public well at Arthanaipalayam.	900	522	Do.
94	Deepening the Harijan well at Chinna-thalikari.	490	241	Completed.
95	Deepening the public well at Pothiapalayam.	440	280	Do.
96	Deepening the Harijan well at Pothiapalayam.	325	221	Do.
97	Repairs to the Harijan well at Iottapalayam.	220	139	Do.
98	Deepening the Chikilar well at Padiyandipalayam.	280	169	Do.
99	Deepening the Harijan well at Padiyandipalayam.	300	158	Do.
100	Deepening the Harijan well at Devasagayampuram.	900	225	Do.
101	Deepening the Harijan well at Ganga-naickanvalasu.	570	448	Do.
102	Deepening the public well at Kondivai.	630	180	Work in progress.
103	Deepening the Harijan well at Kodivai.	600	231	Do.
104	Deepening the Harijan well at Baisumoopanvalasu.	470	296	Completed.
105	Deepening the Harijan well at Oddapalayam.	630	423	Work in progress.
106	Deepening the public well at Velliampalayam.	600	399	Do.
107	Deepening the Harijan well at Sembavalasu.	660	147	Do.
108	Parapet and platform to the Harijan well at Kallakattuvalasu.	940	408	Completed.
109	Deepening the Harijan well at Kallari.	950	152	Work in progress.
110	Deepening the Harijan well at Hanu-manthapuram.	1,100	583	Do.
111	Parapet and platform to the Harijan well at Sangaripuram.	660	349	Do.
112	Deepening the Harijan well at Ponporapi.	2,500	442	Do.
113	Deepening the Harijan well at Pachapalayam.	3,000	1,046	Do.

[21st September 1955]

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3) RS.	(4) RS.	(5)
<i>Local Development Well Works—cont.</i>				
114	Parapet and platform to the public well at Pudur.	900	384	Work in progress.
115	Parapet and platform to the public well at Varadappampalayam.	900	809	Do.
116	Deepening the well at Alagoundavalasu.	650	305	Completed.
117	Sinking a new well for Harijan at Kadiyur.	2,000	..	Work in progress.
118	Sinking a new well for public at Kadiyur.	1,800	..	Do.
119	Sinking a new well for public at Illiampudur.	1,800	..	Do.
120	Sinking a new well for public at Chinnailam.	1,800	..	Do.
121	Deepening and constructing parapet and platform to the public well at Pallavarayampalayam.	1,600	296	Do.
122	Deepening the well at Karappanvalasu.	1,680	345	Do.
123	Deepening the Harijan well at Pallavarayanpalayam.	1,000	208	Do.
124	Deepening the Harijan well at Veerasolapuram.	1,850	..	Do.
125	Sinking a new well at Kallamadi ..	1,800	162	Do.
126	Deepening the Harijan well at Sella-palayam.	900	235	Do.
127	Deepening the Harijan well at Nagalingapuram.	600	..	Do.
128	Deepening the Harijan well at Sengattupalayam.	900	..	Do.
129	Deepening the Harijan well at Iyampalayam.	900	..	Do.
130	Deepening the Harijan well at Ganapathipalayam.	400	..	Do.
131	Deepening the Harijan well at Somayagundanpudur.	600	..	Do.
132	Deepening the Harijan well at Soriankarattupalayam.	600	157	Do.
133	Deepening the Harijan well at Vellanur, hamlet of Pachapalayam.	600	..	..
134	Improving the water-supply to the Harijans well at Theethampalayam.	300	..	Work in progress.
135	Deepening the Chikkiliar well at Nagalingapuram.	700	..	Do.
136	Deepening the public well at Sella-palayam.	800	183	Do.
137	Deepening the well at Vevaganathamutti Kodivai.	600	280	Do.
138	Deepening the public well at Velayuthampalayam.	800	..	Do.
139	Deepening the well at Tirumangalam.	1,500	..	Do.
140	Deepening the well at Theethampalayam.	1,300	637	Do.
141	Do.	700	..	Do.

21st September 1955]

Serial number.	Name of work.	Estimated cost.	Expenditure up to 31st March 1955.	Remarks.
(1)	(2)	(3)	(4)	(5)
		RS.	RS.	
<i>Local Development Well Works—cont.</i>				
142	Deepening the well at Teppakulam at Theethampalayam.	3,000	200	Work in progress.
143	Deepening the well at Travellers' bungalow at Vellakoil.	5,000	1,095	Do.
144	Deepening the District Board well in the Bazaar street, Vellakoil.	800	..	Do.
145	Deepening the well at Teppakulam in the temple compound, Vellakoil.	5,000	1,258	Do.
146	Constructing parapet and platform to the well at Vrambupalayam.	800	162	Do.
147	Sinking a new well at Kavaidampalayam.	..	..	Do.
148	Sinking a Harijan well at Kavandampalayam.	..	..	Do.
149	Sinking a Harijan well at Agaisteangapuram—Public.	..	..	Do.
150	Sinking a Harijan well at Alagoundan valasu, hamlet of Kangayam.	..	..	Do.
151	Sinking a Harijan well at Periailliam.	..	..	Do.
152	Sinking a Harijan well at Thaligikkattu pudur.	..	..	Do.
153	Deepening the Harijan well at Veerapampallam.	..	..	Do.
154	Deepening the public well at Karukal Iyampalayam.	..	..	Do.
155	Metalling earthen road from Ramalingapuram to Keenur.	7,700	7,700	Do.
156	Metalling earthen road from Arasampalayam to Savadipalayam.	4,000	4,000	Do.
157	Metalling earthen road from Sivanathapuram to Sengalipalayam.	3,500	3,500	Do.
158	Metalling earthen road from Bhagavathipalayam to Pachagoundanvalasu.	4,500	4,500	Do.
159	Metalling earthen road from Vellakoil to Ganapathipalayam.	5,300	3,140	Do.
160	Metalling earthen road from Nachipalayam branch road.	2,800	2,800	Do.
161	Metalling earthen road from Uppupalayam to T.C. road.	5,700	492	Do.
162	Metalling earthen road from Kadiyaramvalasu to T.C. road.	8,300	..	Do.
163	Metalling earthen road from Varadappampalayam to Kamashivalasu.	7,000	..	Do.
164	Metalling earthen road from Paperi to Varadappampalayam via Madavelangam.	4,000	1,435	Do.
165	Metalling earthen road from Kadiyur to Vallavanallur.	4,500	1,727	Do.
166	Metalling earthen road from Kangayampalayam-Kattupalayam to T.C. road.	3,300	..	Do.
167	Metalling earthen road from Sivagiri to Nachipalayam.	3,600	676	Do.
168	Metalling earthen road from Theethampalayam to Agalur.	..	..	Do.
169	Metalling earthen road from Kadiyur to Dharapuram via Pothipalayam.	..	2,180	Do.

[21st September 1955]

*Statement IV-B.***Details of local works in National Extension Service Block of Tiruppur.**

<i>Name of work.</i>	<i>Estimated cost.</i> RS.	<i>Remarks.</i>
<i>Roads.</i>		
1 Forming a road from Madathupalayam to Naduvacheri.	9,000	Work completed.
2 Forming a road from mile 3/5 of Tiruppur Mangalam road to Iduvoi (via) Chinnandipalayam.	6,100	Do.
3 Construction of a cart-track from Muthanampalayam main road to Kattupalayam, hamlet of Muthanampalayam.	750	Do.
4 Formation of road from Karavalur to Thekkalur.	5,200	Do.
5 Formation of road from Perumanallur to Palangarai-Nambiyur road.	12,300	Work in progress.
6 Formation of road from Semmandampalayampudur to Semmandampalayam.	..	Do.
7 Formation of road from Palladam-Avanashi road to Vadugankalipalayam.	..	Do.
8 Tiruppur-Kunnathur road	9,500	Do.
9 Therkuseerampalayam to Vavipalayam ..	12,300	Do.
10 Avanashilingampalayam to Dasampalayam.	4,000	Do.
11 Avanashi to Naduvacheri road	9,400	Do.
<i>New wells.</i>		
1 Digging a well at Kanjapalli for Harijans ..	1,400	Work completed.
2 Digging a well for caste ryots at Salapalayam.	3,700	Do.
3 Digging a well for Harijans at Rakkiapatti ..	2,600	Do.
4 Digging a well for the Harijans at Thoravalur.	2,600	Work in progress.
5 Digging a well at Rakkiagoundanpudur, hamlet of Neruperichal.	3,100	Do.
6 Digging a well for Harijans at Andipalayam, hamlet of Thoravalur.	3,900	Do.
7 Digging a new well for caste ryots at Kalipalayam.	..	Do.
8 Digging a new well for caste ryots at Andipalayam, hamlet of Kanakampalayam.	..	Do.
9 Digging a new well for caste ryots at Kaniyampundi kasba.	..	Do.
<i>Repairs and deepening of wells.</i>		
1 Deepening the well at Pappankulam for Harijans.	1,000	Work completed.
2 Deepening and repairs to Harijan well at Kandappagoundanpudur.	1,800	Work in progress.
3 Deepening and repairs to well for caste ryots at Parameswaranpalayam, hamlet of Nallur.	1,200	Do.
4 Deepening and repairs to Harijan well at Chettipalayam.	1,300	Do.
5 Deepening and construction of steining wells to the well for caste ryots at Kasipalayam, hamlet of Nallur.	2,100	Do.
6 Deepening and repairs to Harijan well at Krishnarayapuram, hamlet of Merkupathi.	470	Do.
7 Deepening the Harijan well at Mettuvalasu, hamlet of Vallipuram.	1,000	Do.

21st September 1955]

Name of work.	Estimated cost. RS.	Remarks.
<i>Repairs and deepening of wells—cont.</i>		
8 Deepening and repairs to Harijan well at Sullipalayam, hamlet of Vallipuram.	..	Work in progress.
9 Deepening the Abishekapuram well	..	Do.
10 Deepening the Harijan well at Kuttapalayam, hamlet of Sokkanur.	1,000	Do.
11 Deepening and constructing masonry to Harijan well at Ayampalayam, hamlet of Kanakampalayam.	..	Do.
<i>Culverts.</i>		
Constructing a culvert on the road from Vettuvapalayam to Pukkilipalayam, hamlet of Mangalam.	468	Work completed.
<i>Pond works.</i>		
1 Renovating the Sivankoil pond at Perumanallur.	6,300	Work in progress.
2 Renovating the Thekkalur pond	..	Do.
3 Repairs to pond at Asanallipalayam	..	Do.
4 Repairs to pond at Bommanaickenpalayam.	..	Do.
5 Repairs to pond at Semanthamkottai	..	Do.
6 Repairs to pond at Vadugapalayam	..	Do.
<i>Bath Rooms (Health and Sanitation).</i>		
1 Constructing a bath room for Harijans at Konnakadu.	280	Work completed.
2 Constructing a bath room for Harijans at Thoravalur kasba.	280	Do.
3 Constructing a bath room at Permanallur ..	280	Do.
<i>Latrines.</i>		
1 Constructing a community latrine at Thoravalur.	230	Work completed.
2 Constructing a community latrine at Andipalayam.	230	Do.
3 Constructing a community latrine at Moongilpalayam.	230	Do.
4 Constructing a community latrine at Varanasipalayam.	230	Do.
5 Constructing a community latrine at Kandampalayam, hamlet of Thoravalur.	230	Do.
6 Constructing a community latrine at Ganapathipalayam, hamlet of Mangalam.	230	Do.
7 Constructing a community latrine at Pukkilipalayam, hamlet of Mangalam.	230	Do.
8 Constructing a community latrine at Vettuvapalayam, hamlet of Mangalam.	230	Do.
9 Constructing a community latrine at Agraharapudur, hamlet of Mangalam.	230	Do.
10 Constructing a community latrine at Mettupalas, hamlet of Vallipuram.	170	Do.
11 Constructing a community latrine at Santhipalayam, hamlet of Vallipuram.	170	Do.
12 Constructing a community latrine at Anai-pathi.	170	Do.
13 Constructing a community latrine at Vallipuram kasba.	170	Do.
14 Constructing a community latrine at Pooluvapatti, hamlet of Neruperichal.	430	Do.

[21st September 1955]

<i>Name of work.</i>	<i>Estimated cost.</i> RS.	<i>Remarks.</i>
<i>Buildings.</i>		
1 Constructing a single school at Pooluvapatti, hamlet of Neruperichal.	..	Work in progress.
2 Construction of a school building at Bomma-naickenpalayam, hamlet of Neruperichal.	..	Do.
3 Construction of a maternity centre at Bomma-naickenpalayam, hamlet of Neruperichal.	..	Do.
4 Construction of a community centre at Perumanallur.	6,800	Do.
5 Construction of a primary school at Merku-pathi.	..	Do.

Statement IV-C.

List of works completed and paid for in Tiruppur Block from
2nd October 1953 to 31st March 1954.

<i>Name of work.</i>	<i>Amount paid as Government Grant.</i> RS. A.
<i>Roads.</i>	
1 Nambiampalayam to Vengukalpalayam.	253 0
2 Chevur to Muriandampalayam	2,143 0
3 Kanur to Muriandampalayam	1 8 0
4 Karavalur to Thekkalur	1,288 0
5 Thekkalur to Vanjipalayam	355 0
6 Do.	1,350 0
7 Thoravalur-Sokkanur road to Kunnathur road	1,215 0
8 Maniarampalayam (via) Kasipalayam to Pannavaram	2,230 0
9 35/5 Udamalpet-Tirupur road to 27/3 Dhara-puram-Tirupur road	275 0
10 4/7 Tirupur-Kangayam road to 1/1 Peru-ntholuvu road	1,883 0

Wells.

1 Sinking a well for Harijans at Sultampet, hamlet of Mangalam	317 0
2 Sinking a well for Harijans at Chinnandi-palayam	1,108 0
3 Sinking a well for Harijans at Kandappa-groundanpalayam	272 0
4 Sinking a well for Harijans at Ayyampalayam, hamlet of Kanakkampalayam	789 0
5 Caste ryots well at Mettuvalasu, hamlet of Merkupathi	223 0

21st September 1955]

Name of work.		Amount paid as Government Grant.	
		RS.	A.
<i>Wells—cont.</i>			
6	Caste ryots well at Murugampalayam, hamlet of Veerapandi	642	0
7	Caste ryots well at Kasipalayam, hamlet of Nallur	1,289	0
8	Harijan well at Kuppendampalayam, hamlet of Veerapandi	894	0
9	Harijan well at Arasappampalayam	1,249	10
10	Do. Nallagoundampalayam	517	0
11	Do. Perumanallur	786	0
12	Caste ryots well at Kamanaickenpalayam	1,302	0
13	Do. Pudupalayam	..	..
14	Do. Chellanur	862	0
15	Do. Murugampalayam	66	0
16	Deepening and repairs to chucklers well at Velayuthampalayam	120	0
17	Repairs to Harijan well at Sundakkampalayam	55	0
18	Do. Marappampalayam	315	0
19	Do. Kandampalayam	209	0
20	Do. Kamanaickenpalayam	309	0

Culverts.

1	Constructing a culvert at the junction of the approach road to Sundakkampalayam with Madras-Ootacamund road	200	0
---	---	-----	---

Statement IV-D.

List of wells in progress under Local Development Works Programme—Tiruppur Block.

Name of work.		Amount paid during 1954-55.	
		RS.	
<i>New wells.</i>			
1	Andipalayam cusba	170	
2	Chinniagoundanpudur	525	
3	Kalipalayam cusba	656	
4	Pooluvapatti	132	
5	Kandappagoundanpudur	32	
6	Moyyandampalayam	1,178	
7	Attayampalayam	427	
8	Ayyampalayam	799	
9	Panjalingapalayam	225	
10	Kasilingampalayam	2,023	